



Completed	
Started on Schedule	
Behind Schedule	

## Project Dashboard (February 2021)

Project	Deliverables	Funding sponsor	Due Date	Planning	Design	Procure	Build	Finish	Progress	Comments
<b>Showground Stimulus upgrade</b> (CL-SS) Engineering Services	Delivering multiple projects across showground precinct with new pavilion being major item.		30/12/2020 Pavilion 30/3/2021						30%	<ul style="list-style-type: none"> <li>Survey of grounds completed.</li> <li>Heritage advice received.</li> <li>Works are underway on the Rodeo arena, with works expected to take up to 12 weeks.</li> <li>Works are also underway for the trotting track fence, with works expected to be completed prior to end of March.</li> <li>DA submitted for both the pavilion and the club rooms.</li> <li>The tender for the pavilion has been received.</li> <li>Request for Quotations has been developed for the delivery of the PA System</li> </ul>
<b>David Taylor Oval Upgrade</b> (SCCF#2) Environmental & Economic Development	Delivering multiple projects across DTO including installation of camping amenities, shade coverage, bore and irrigation and landscaping.		30-Oct-20						100%	<ul style="list-style-type: none"> <li>Project complete.</li> </ul>
<b>Quirindi Library Upgrade</b> (DCP) (SCCF#3) Engineering Services	Refurbishment of the Quirindi Library Precinct under various funding bodies to modernise and increase floor space standards.	 	30-May-21						40%	<ul style="list-style-type: none"> <li>Demolition complete.</li> <li>Concrete works complete</li> <li>New roof and walls installation progressing</li> <li>All fittings being fabricated and progressively delivered to site.</li> </ul>
<b>David Taylor Oval Canteen/Amenities</b> (DCP) Environmental & Economic Development	This project will see the installation of a new canteen/amenities facility at David Taylor Oval. The new amenities will be located near the grandstand.		30-May-21						95%	<ul style="list-style-type: none"> <li>Contractor on site.</li> <li>Shed construction completed.</li> <li>Internal fit-out started.</li> <li>Forecasted completion February 2021.</li> </ul>
<b>Plains Fitness Centre</b> (DCP) Environmental & Economic Development	Installation of air-conditioning units in squash courts at the Plains Fitness Centre Quirindi.		30-May-21						100%	<ul style="list-style-type: none"> <li>Project complete.</li> </ul>
<b>Bell Park - Amenities</b> (DCP) Environmental & Economic Development	Extension of existing amenities block to provide a safe, clean environment for park users, short and longer-term visitors.		30-May-21						30%	<ul style="list-style-type: none"> <li>Engineering design for foundations and roof structure completed.</li> <li>Local contractor engaged.</li> <li>Works to commence early late February 2021.</li> </ul>
<b>Willow Tree - Recreation amenities</b> (DCP) Engineering Services	The amenities at Willow Tree Recreational ground will include refurbishment of the toilets and shower facilities that can be used by visitors and campers.		30-May-21						100%	<ul style="list-style-type: none"> <li>Project complete.</li> </ul>
<b>Warrah Creek Tennis Court</b> (DCP) Engineering Services	Resurfacing of the two tennis courts at Warrah Creek Hall.		30-May-21						100%	<ul style="list-style-type: none"> <li>Project complete.</li> </ul>
<b>Eastside Childcare Centre</b> (DCP) Environmental & Economic Development	Installation of a bore, returning a portion of the children's playground area, improved storage facilities and painting.		30-May-21						80%	<ul style="list-style-type: none"> <li>Shed construction completed.</li> <li>Painting has been completed in Nursery, cot room, laundry, staff toilet and Preschool room</li> <li>Blinds have been installed in the Nursery, cot room, staff room office and Preschool Room.</li> <li>Front driveway resurfacing complete.</li> <li>NRAR bore licence application being assessed (3-month period).</li> </ul>

<b>Showground Bore</b> (DCP) Engineering Services	To refurbish and make Showground bore operational.		30-May-21						100%	<ul style="list-style-type: none"> <li>• Project complete.</li> </ul>
<b>Quirindi Sports Courts resurfacing</b> (SCCF#1) Engineering Services	Provision of three new multipurpose, all-weather combined basketball/netball courts.		28-Feb-21						95%	<ul style="list-style-type: none"> <li>• Acrylic surface is being applied.</li> <li>• Lighting complete.</li> <li>• Fencing complete.</li> <li>• All works practically completed.</li> <li>• Forecasted completion mid-February 2021.</li> </ul>
<b>Golland Field - Cricket Pitches</b> (LDSP) Engineering Services	Installation of two (2) synthetic cricket pitches at Golland Fields in line with Recreation Strategy.		30-Jun-21						100%	<ul style="list-style-type: none"> <li>• Project complete.</li> </ul>
<b>Quirindi Sporting Fields Redevelopment</b> (LDSP) Engineering Services	Redevelopment of Quirindi Sporting Precinct - Longfield Oval and Golland Fields to be aligned with Recreation Strategy		30-Jun-21						35%	<ul style="list-style-type: none"> <li>• All survey work completed</li> <li>• 2 x synthetic cricket wickets at Gollan Fields completed</li> <li>• Soccer field layouts for Gollan Field completed</li> <li>• Quotations received for new changing rooms Gollan Fields. (This is in lieu of refurbishing existing changing rooms at Longfield oval as soccer as relocated to Gollan)</li> <li>• Quotations have been called for resurfacing of Gollan Field oval.</li> <li>• Quotations received for refurbishment of Longfield Oval grandstand</li> <li>• Design nearing completion for Longfield oval athletics track.</li> </ul>
<b>Warrah Creek Hall</b> (LDSP) Environmental & Economic Development	Modify and upgrading toilets at Warrah Creek Hall to include accessible toilets.		30-Jun-21						30%	<ul style="list-style-type: none"> <li>• Planning &amp; Design completed.</li> <li>• Community consultation finished with design plans signed by community representative.</li> <li>• Local contractor engaged.</li> <li>• Forecasted completion May/June 2021.</li> </ul>
<b>Spring Ridge Community Hall</b> (LDSP) Environmental & Economic Development	Replacement of the flooring and piers at Spring Ridge community hall.		30-Jun-21						30%	<ul style="list-style-type: none"> <li>• Local contractor engaged to commence work early 2021.</li> </ul>
<b>Royal Theatre Quirindi</b> (LDSP) Engineering Services	Modifying and upgrading the accessibility access to the Quirindi Royal Theatre ensuring it has accessible entrance and interior.		30-Jun-21						85%	<ul style="list-style-type: none"> <li>• Construction commenced.</li> <li>• Lift supply date expected December 2020.</li> <li>• Forecasted completion mid-February 2021.</li> </ul>
<b>Premer Rotunda</b> (LDSP) Environmental & Economic Development	Refurbishment of rotunda area at the popular Premer recreation grounds.		30-Jun-21						20%	<ul style="list-style-type: none"> <li>• Request for quotes in progress.</li> <li>• Community consultation ongoing.</li> <li>• Forecasted completion May/June 2021.</li> </ul>
<b>Spring Ridge Pedestrian Footbridge</b> (LDSP) Engineering Services	Re-decking of the Spring Ridge pedestrian footbridge to ensure safe crossing for pedestrians.		30-Jun-21						100%	<ul style="list-style-type: none"> <li>• Project complete.</li> </ul>
<b>Premer CWA Hall</b> (LDSP) Environmental & Economic Development	Painting of exterior of CWA community hall.		30-Jun-21						100%	<ul style="list-style-type: none"> <li>• Project complete.</li> </ul>